

UDERASTHAN BARRAGE REPORT MANAGER																																													
DATE	TIME	LEFT BANK Canal HR Gate (cm)				Left Under Sluice Gate (cm)		Spillway Gate Position(cm)																										Right Under Sluice Gate(cm)		RIGHT BANK Canal Gate Position (cm)				Up Stream Water Level (m)	Down Stream Water Level (m)	Water Discharge(Cusec)			TOTAL DISCHARGE (Cusec)
		G-1	G-2	G-3	G-4	G-1	G-2	G-1	G-2	G-3	G-4	G-5	G-6	G-7	G-8	G-9	G-10	G-11	G-12	G-13	G-14	G-15	G-16	G-17	G-18	G-19	G-20	G-21	G-22	G-23	G-24	G-25	G-26	G-1	G-2	G-1	G-2	G-3	G-4			LEFT Canal	RIGHT Canal	Main Discharge	
28-09-2026	11:00:00	10	10	15	15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	25	25	20	20	81.68	75.94	421	417	2156	2994
28-09-2026	12:00:00	10	10	15	15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	25	25	20	20	81.68	75.94	421	553	2602	3576
28-09-2026	13:00:00	10	10	15	15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	30	25	25	20	20	81.65	75.94	417	548	2253	3218	
28-09-2026	14:00:00	10	10	15	15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	25	25	25	20	20	81.64	75.94	413	546	2251	3210	
28-09-2026	15:00:00	10	10	15	15	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	25	25	25	20	20	81.63	75.94	412	544	2039	2995	